

[illegible]

32

M.A.R. 57 (Rule 116)
Measurement Book

252336

		From					
		Name of Contractor or nature of Agency..... M/S KRIDL					
		Date of commencement of work..... To					
Date	Full description, etc., of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1		3	4	5	6	7	8
	Name of the work:	Construction of U shape chao for Secondary SWD in Melamare road no:1					
	Estimate cost Rs.	100.00 lakhs					
	Job code NO: →	013 - 18 - 0000 99 ✓					
	As NO: →	EE/BMP/PD/AS/O16 / 2018-19 ✓					
	TS NO: →	CE/BMP/DZ/TS/197 / 2018-19 ✓					
	W.O.NO: →	EE/BMP/PD/NO / 2023 / 2018-19 ✓					
		dated 23/2/2019 ✓					

MEASUREMENT BOOK

Date	Full description, etc. of work	Dimensions				Contents	Reference to last Measurement	
		Number	Length	Breadth	Depth			
1		3	4	5	6	7	8	
sl no	Description unit	Provides Measure			Provides Measure	Provides Measure	Provides Measure	Provides Measure
1)	Earth work in excavation for foundation	Cum	-	-	1027.30	236.30	242750=04	1027.30
2)	Providing & filling with broken gravel material of size 100mm	Cum	-	-	114.14	2574.74	293891=12	114.14
3)	Providing and laying RCC 1:3:6	Cum	-	-	101.11	5421.90	548194=75	101.11
								100.20
								548194=75
								54 3599

M. A. R. 57 (Rule 116)
Measurement Book

No. D 252337

Serial No.
Name of work
Name of Contractor of nature of Agency
Date of commencement of work From To

Date	Full description, etc. of work	Dimensions				Contents	Reference to last Measurement	
		Number	Length	Breadth	Depth			
1		3	4	5	6	7	8	
4)	Providing and laying design mix m-25	Cum	-	-	363.71	5640.26	2051444=48	363.71
5)	Providing and laying design mix m-25	Cum	-	-	41.76	15223.96	3141377=69	41.76
								3141377=69
								2051444=48
								2051444=48

MEASUREMENT BOOK

Date	Full description, etc. of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
9)	Providing level for in bucketmen / floor / Rec Abadment	-	-	399.00	155.82	62172=18	399.00 62172=18
7)	Providing and laying of filter media with gravel in rectangular clarifier	-	-	159.12	1846.52	293818=26	159.12 293818=26
8)	Supplying and fixing ms Rectangular poles 14m	-	-	384.00	927.72	356244=48	384.00 356244=48

M. A. R. 57 (Rule 116)
Measurement Book

No. D 252338

Serial No.
Name of work
Name of Contractor of nature of Agency
Date of commencement of work From To

Date	Full description, etc. of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
9)	Providing and fixing ms black pipe of 38mm dia	-	-	822.80	440.64	362558=59	822.80 362558=59
10)	Providing charcoal for filtering 50mm size of guage 8	-	-	524.54	772.20	405045=93	524.54 405045=93

M. A. R. 57 (Rule 11e)

Measurement Book

No. D

252339

Date	Full description, etc. of work	Dimensions					Contents	Reference to last Measurement
		Number	Length	Breadth	Depth			
1	2	3	4	5	6	7	8	
11)	Applying red lead ready mix priming coat over new steel to metal surface Sq.m	-	-	524.54	44.28	23226=41	524.54	23226=41
12)	Providing and applying epoxy put for the cracks - Sq.m	-	-	524.54	102.60	53817=29	524.54	53817=29
13)	Back filling of Abutment Earth work extra foundation of structure cum	-	-	381.89	369.94	141275=65	381.89	141275=65
			Total			79.75, 816=88		79.75, 816=88
						79.75, 816=88		79.75, 816=88

Measurement Book

No. D

2523339

Serial No.

Name of work From To

Name of Contractor of nature of Agency.

Date of commencement of work.

Date	Full description, etc. of work	Dimensions						Contents	Reference to last Measurement
		Number	Length	Breadth	Depth				
1		3	4	5	6	7	8		
	add KRIDE charge 45/4								
	Grand Total Rs. 92,91,826-65								
	1. Certify that the contractor complete the work submitted by 12/7/58 = 40								
	2. Certify that there is no defect noticed near to the end KRIDE 45/4 = 358,911 = 76								
	3. Certify that the contractor cleared all debris & work is in conformity with the bill submitted by the contractor and checked by the P. M. & N. S. (considered) and the same is submitted for payment.								

Certificate

92,91,826-65

79,71,155 = 40

12/7/58 = 40

95,57,098-02

358,911 = 76

92,91,826-65

79,75,816-86

9,57,098-02

3,58,911 = 76

EXECUTIVE ENGINEER-4

KRIDL, BBNP DIVISION

PENGALURU, 550 010

Asst. Executive Engineer

Contract Division, Dastanah Zone

MEASUREMENT BOOK

B32 38
31/11/2020

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
Brilliant	9286394 20246539						
FT. 2	185728 20 184931						
CUST. 1	92864 20 82558						
SUST. 1	92864 20 82558						
FSD 61	603615 20 601025						
2	92864 20 92465						
LL 1	45345 20 92007						
Royalty	9286 20 9247						
CBF 1							
	1145091						
	8101448						
Audited and admitted for Rs. 9246539							
Passed by Cheque for Rs. 8101448							
one lakh one thousand four hundred and eighty eight only							
by accountancies							
Accounts Superintendent							
Exe. Engineer							
B.B.M.P. Dasarahalli Division							